

San Antonio Public Library Construction Update June 2023

Central Library First and Third Floors 2017 Bond Renovations & Improvements

Funds: \$3M (2017 Bond) \$340K (private donations) \$500k (2022 Bond) / **Location/District:** 600 Soledad / District 1

City Project Manager: Evelyn Games, PWD / **Project Architect:** Marmon Mok / **Construction Contract:** Belt Built

Project Scope:

- Redesign of entrance/exit for safety, security and accessibility
 - Creation of customer-friendly media space on first floor
 - Transformation of the Story Room on third floor
 - Better wayfinding for customers with improved sight lines
 - Refresh finishes, furniture, and equipment
 - Create a flexible programming space in children's area
 - Renovate Children's area restrooms for functionality, comfort, safety, & accessibility for all
 - Add lactation area in children's area
 - Add family restroom in 3rd floor
 - Main service desk redesign
 - Security improvements
 - Improvements at garage entry
 - Basement dock area improvements
 - Building system improvements
 - Replace shelving establishing engaging areas for collections
 - Provide service and catalog access points to improve customer service
 - Create convenient access for patrons to service points on first and third floors
 - Create a state-of-the-art Connect Family Technology Center for children and their caregivers
 - Add inclusive restroom on first floor
- Weekly project meetings ongoing
 - Facilities Committee recommended approval of conceptual design 7/8/20
 - Design plans approved by Library Board on 10/28/20 – 1/27/21
 - City Council approval of construction contract on 9/9/21
 - Construction began October 2021 and is ongoing on both 1st and 3rd floors
 - Estimated Percentage Construction Complete as of June 2023: 99%
 - Public Reopening held Saturday, April 1, 2023 @ 10am
 - Additional punch list items still remain, and coordination is underway between Library staff and construction team
 - Completion of remaining items expected by Summer 2023

Central Library 2022 - 2027 Bond Initiative

Project Budget - \$6,000,000 2022-2027 Bond Project) (Approved May 2022)

Project Scope: The project will update areas throughout the building, as well as continue building systems work, and complete the scope of the Texana Resource Center project on the sixth floor. The project will improve existing facilities to create safe, functional, accessible, and welcoming space for the public. Building Programming under way.

Carver Branch Library 2022 – 2027 Bond Initiative

Project Budget - \$12,500,000 2022-2027 Bond Project (Approved May 2022)

Project Scope: The Carver Branch Library project would create a first of its kind area library to serve a larger area and population in District 2 with enhanced services. Project would include an expansion of approx. 10,000sf, making Carver the largest branch library in the SAPL system at nearly 22,000sf. Building Programming under way.

Central Library Texana Resource Center 2017 Bond Renovations, Improvements & Space Reconfiguration

Funds: \$700K (2017 Bond) \$445,718 (private donations) \$900K (2022 Bond) / **Location/District:** 600 Soledad, 6th floor, District 1

City Project Manager: Evelyn Gamez PWD / **Project Architect:** Marmon Mok / **Construction Contract:** Belt Built
Project Scope:

- Replace service points for more convenient access
 - Refresh finishes, furniture and equipment
 - Create more functional and inviting consultation and research spaces for professional service delivery to customers
 - Flexible Classroom (funded through a \$100,000 naming gift by the Kelleher Foundation)
 - Listening Station (funded through a \$25,000 naming gift by the Frost Foundation)
 - Add donor wall
 - Space reconfigurations
 - Improve building systems
 - Replace shelving and equipment
 - Improve building systems
 - Create a secure and appropriate Archival and Special Collection Area in a climate-controlled environment
 - Family History Area (funded through a \$50,000 naming gift by V. H. McNutt Memorial Foundation)
 - Add Gallery and Exhibit space
- Bi-weekly project meetings ongoing
 - Donor Wall Conceptual Design endorsed by Library Facilities Committee on 2/12/20
 - Fundraising efforts by the Library Foundation ongoing
 - Library Board of Trustees approved schematic design on 7/24/19
 - San Antonio voters approved additional funding through the 2022- 2027 Bond Project in May 2022
 - Facilities Committee and Library Board action on Design Plan May 2022
 - City Council approved construction contract in June 2022
 - Start of construction closure April 1, 2023;
 - Materials and equipment being moved out of Texana space into secure and protected off-site storage
 - Interim service will be provided at Centrilito space in Central Library beginning early July
 - Project Phase: Pre-Construction – Ordering of materials/staging
 - Estimated Percentage Construction Complete as of June 2023: 0%

Las Palmas Branch Library 2017 & 2022 Bond Renovation - \$4,824,142

Funds: \$1.7M (2017 Bond) \$160K (private donations) \$106,142 (Sustainability Office) \$58K (BESD) \$300K (Roof replacement) \$2.5M (2022 Bond)

Location/District: 515 Castroville Rd., District 5 / **City Project Manager:** Evelyn Gamez, PWD / **Project Architect:** Seventh Generation Design / **Construction Contract:** Jamail & Smith Construction L.P.

Project Scope:

- Improved service points for customer service
 - Self-service laptop kiosks
 - Children’s area improvements
 - Shade cover at front plaza
 - Restroom renovation in shared lobby
 - Enclosure of front plaza (pending Board approval)
 - Auto doors in front lobby (pending Board approval)
 - Landscape re-fresh (pending Board approval)
 - New monument sign
 - Building system improvements, as needed
 - LED lighting retrofit
 - Improvements to shared meeting room
 - Improvements to staff workroom
 - Enhancements to lobby (pending Board approval)
 - Parking lot re-surfacing (pending Board approval)
 - Additional Technology improvements (pending Board approval)
- Chiller replacement complete June 2019
 - Community Input Meeting held 2/16/19
 - Facilities Committee Design Plan recommendation February 9, 2022
 - City Council approval of Phase 1 construction contract on March 3, 2022
 - Post Design Public Community Meeting March 7, 2022

- Library Board of Trustees Phase 1 Design Plan approval March 23, 2022
- Project Phase: Pre-Construction – Ordering of materials/staging
- Community Input Meeting March 2, 2023
- Closure date of March 20, 2023 approved by Library Board on Feb. 22, 2023
- Facilities Committee Phase 2 Design Plan review March 8, 2023
- Facilities Committee Phase 2 Design Plan re- review April 12, 2023
- Library Board of Trustees Phase 2 Design Plan approval on April 26, 2023
- Project Phase: Design – Architect completing design plan for Phase 2
- Library closure began on March 20, 2023 to begin Phase 1 construction
- Phase 2 construction will be completed as part of this closure period.
- Interim service provided at Our Lady of the Lake University, 411 SW 24th St., 78207. Hours will be Monday & Tuesday 12pm-8pm, Wednesday – Friday 10am-5pm, Saturday 11am-5pm
- Las Palmas Branch Library was available for May 2023 election.
- Staff move out of space complete by April 7; construction work began April 10.
- Estimated Percentage Construction Complete as of June 2023: 25%
- Construction scheduled to be complete Spring 2024
- Post-construction installation of FFE and staff move in Spring 2024
- Public Reopening Spring 2024

North Main Avenue & Soledad Street Bond Improvement Project Update

Funds: \$9M (2017-2022 Bond Project) – **City Project Manager:** David Pulido, PWD

Project Consultant: Lockwood, Andrews & Newnam, Inc. / **Construction Contract:** E-Z Bel Construction

Project Scope: Reconstruct North Main Avenue (Pecan to Navarro) & Soledad St. (Giraud to Navarro), pedestrian amenities & streetscape improvements, new curbs, sidewalks, & driveway approaches, ADA compliant wheelchair ramps, bike lanes (Main Ave), landscaping, pedestrian lighting, drainage facilities, utility relocations & improvements

- Library is working with PWD to minimize impact around 2022 Catrina Ball and other library events
- Pedestrian access and vehicular access to parking garage maintained throughout project duration
- Project Phase: Construction
- Estimated Percentage Construction Complete as of June 2023: 85%
- Construction started March 7, 2022. Construction completion currently scheduled for November 2023

Brook Hollow Branch Library HVAC improvements

Funds: \$300K (2021 Capital Project) / **Location/District:** 530 Heimer, D-9 / **Library Project Manager:** Mark Loiselle /

Project Consultant: Alderson & Associates / **Construction Contract:** Con-Cor Construction

Project Scope: Replacement of HVAC equipment AHU/CU #1, 3 & 5, structural improvements to roof to support new unit (RTU #5), and other mechanical improvements as needed.

- City Council approved construction contract on 12/16/21
- Branch was approved to close September 6th for the work, but shipping delays have postponed the arrival into February/March; closure will be scheduled once all materials are available
- Board delegated selection of closure date to Library Director for this project.
- A communication plan has been implemented to keep staff, patrons and stakeholders informed
- Library Director selected April 24, 2023 for closure of Brook Hollow to begin
- Early and same day voting did take place at Brook Hollow during closure period
- Interim service provided at Walker Ranch Senior Center, 835 W. Rhapsody Dr., 78216. Hours will be Monday and Tuesday 1pm-8pm; Wednesday and Thursday 1pm-6pm; Friday 1pm-4pm
- Project Phase: Construction – Construction began May 8th
- Estimated Percentage Construction Complete as of June 2023: 75%
- Expected re-opening in July/August 2023

Guerra Branch Library HVAC & Parking Lot improvements

Funds: \$400K (2021 Capital Project); \$600K (2023 Capital Project) / **Location/District:** 7978 W. Military, D-6 / **Library Project Manager:** Mark Loiselle / **Project Consultant:** H2MG Consultants / **Construction Contract:** LMC Construction

Project Scope: Replacement of HVAC equipment & parking lot improvements

- HVAC design has been completed;
- Parking lot conditions are being reviewed by consultant for improvement options
- A communication plan will be developed to keep staff, patrons and stakeholders informed of project progress
- Project Phase: Construction procurement
- Estimated Percentage Construction Complete as of June 2023: 0%
- Due to long lead times for HVAC equipment, construction schedule to be determined once equipment arrives
- A brief closure will be required for this project; Library Board approved delegation of closure dates to Library Director at April 26, 2023 meeting.
- Schedules will be updated as more information is available

Johnston Branch Library HVAC improvements

Funds: \$300K (2021 Capital Project); \$200K (2023 Capital Project)/ **Location/District:** 6307 Sun Valley, D-4 / **Library Project Manager:** Mark Loiselle / **Project Consultant:** Encotech Consultants / **Construction Contract:** Amstar Construction

Project Scope: Design & Replacement of HVAC equipment

- HVAC design complete; procurement process on-going
- A brief closure will be required for this project; Library Board approved delegation of closure dates to Library Director at April 26, 2023 meeting.
- Project Phase: Design – 100% complete; with additional funding in FY2023 budget, full design scope will be completed; City Council approved construction contract April 20, 2023
- Estimated Percentage Construction Complete as of June 2023: 0%
- Due to long lead times for HVAC equipment, construction schedule to be determined once equipment arrives
- A brief closure will be required for this project; Library Board approved delegation of closure dates to Library Director at April 26, 2023 meeting.
- Schedules will be updated as more information is available

Pan American Branch Library HVAC improvements

Funds: \$300K (2021 Capital Project); \$200K (2023 Capital Project)/ **Location/District:** 1122 W Pyron, D-3 / **Library Project Manager:** Mark Loiselle / **Project Consultant:** H2MG Consultants / **Construction Contract:** Amstar Construction

Project Scope: Design & Replacement of HVAC equipment

- HVAC design is complete; Procurement process on-going
- A brief closure will be required for this project; Library Board approved delegation of closure dates to Library Director at April 26, 2023 meeting.
- Project Phase: Pre-Construction – with additional funding in FY2023 budget, full scope will be completed
- Estimated Percentage Construction Complete as of June 2023: 0%
- Construction contract approved by City Council March 16, 2023
- Due to long lead times for HVAC equipment, construction schedule to be determined once equipment arrives
- A brief closure will be required for this project; Library Board approved delegation of closure dates to Library Director at April 26, 2023 meeting.
- Schedules will be updated as more information is available

Roof Damage Replacement / Insurance Adjustment

Funds: TBD (Insurance Appraisal/Adjustment) / **Location/District:** 2, 5 / **Project Manager:** Kenneth Heinzmann / **Project Consultant:** / **Construction Contract:** Amstar Construction
Project Scope: Roof replacement/repair at Bazan, Collins Garden, Las Palmas, Schaefer
Current Status: Consultants are completing design documents to provide for contractor pricing.
More information will be provided when available

Brook Hollow Branch Library Parking Lot Expansion

Funds: \$792K (2023 Capital Project) / **Location/District:** 530 Heimer, D-9 / **City Project Manager:** Evelyn Games PWD / **Project Consultant:** Halff & Associates / **Construction Contract:** TBD

Project Scope: Expansion of parking lot to include vacant field adjacent to existing library

- Design of new parking area on-going
- A plan will be presented to Facilities Committee & Library Board for approval
- Construction is anticipated to begin in summer 2023
- No closure is expected as part of this project
- A communication plan will be developed to keep stakeholders informed of progress
- Estimated Percentage Construction Complete as of June 2023: 0%
-
- Brook Hollow is targeted as an on-site solar parking canopy location and EV charging location.

Landa Branch Library (MVHA) improvements

Funds: \$TBD / **Location/District:** 233 Bushnell, D-1 / **Library Project Manager:** Mark Loiselle / **Project Consultant:** N/A **Construction Contract:** TBD

Project Scope: Make technology and building improvements to the Landa Annex and garage:

- Install Wireless Access Point in Annex (cabling and equipment)
- Provide installation services for new TV monitor and A/V connections
- Repair mechanical room door
- Repair wood trim around garage doors
- Current Status: Installation of Wireless Access Point completed; wood trim repair completed
- Installation for A/V equipment on-going

Maverick Branch Library Renovation

Funds: \$395K (2023 Deferred Maintenance Project) / **Location/District:** 8700 Mystic Park, D-7 / **Library Project Manager:** Mark Loiselle / **Project Consultant:** Alta Architects / **Construction Contract:** Alpha Building

Project Scope: Restroom renovation, tile replacement, carpet replacement, interior painting, millwork improvements

- Interior design is complete; Construction negotiations on-going
- A brief closure will be required for this project; Closure date of August 1 recommended by Facilities Committee on June 14; Board approval scheduled for June 28
- Project Phase: Procurement – Construction contract approved by City Council June 14th
- Estimated Percentage Construction Complete as of June 2023: 0%
- Construction work complete by September 30, 2023
- Anticipated re-opening in early October

Great Northwest Branch Library Renovation

Funds: \$213K (2023 Deferred Maintenance Project) / **Location/District:** 9050 Wellwood, D-6 / **Library Project**

Manager: Mark Loiselle / **Project Consultant:** Alta Architects / **Construction Contract:** Sabinal Group

Project Scope: Restroom renovation, tile replacement, interior painting, millwork improvements

- Interior design is progress; Construction negotiations on-going
- A brief closure will be required for this project; Closure date of August 7 recommended by Facilities Committee on June 14; Board approval scheduled for June 28
- Project Phase: Negotiation
- Estimated Percentage Construction Complete as of June 2023: 0%
- Construction work complete by September 30, 2023
- Anticipated re-opening early October

Igo Branch Library HVAC replacement

Funds: \$500K (2023 Deferred Maintenance Project) / **Location/District:** 13330 Kyle Seale Parkway, D-8 / **Library**

Project Manager: Mark Loiselle / **Project Consultant:** Alta Architects / **Construction Contract:** Con Cor Construction

Project Scope: Assessment of aging HVAC system; determination of priority upgrades/replacements; inclusion of BAS HVAC controls system

- HVAC design is complete; Construction negotiations on-going
- Due to long lead times for HVAC equipment, construction schedule to be determined once equipment arrives
- A brief closure will be required for this project; Library Board approved delegation of closure dates to Library Director at April 26, 2023 meeting.
- Project Phase: Negotiation
- Estimated Percentage Construction Complete as of June 2023: 0%
- Schedules will be updated as more information is available

Johnston Branch Library Teen Area Improvements

Funds: \$18,500 (private donations) / **Location/District:** 6307 Sun Valley, D-4 / **Library Project Manager:** Mark Loiselle / **Project Consultant:** Texas Wilson

Project Scope: The new teen space will house the book & resource collection for high-school aged teens – with ample space for studying and constructive use of out-of-school time.

- New Teen Area furniture
- New Modular wall partitions
- Project meetings ongoing
- Fundraising efforts by the Library Foundation ongoing
- Start of construction: TBD
- Project Phase: Pre-Construction – Ordering of materials/staging
- Estimated Percentage Construction Complete as of June 2023: 0%
- Construction complete Summer 2023

Semmes Branch Library Teen Area Improvements

Funds: \$20,000 (private donations) / **Location/District:** 15060 Judson Rd, D-10 / **Library Project Manager:** Mark Loiselle / **Project Consultant:** Texas Wilson

Project Scope: The new teen space will house the book & resource collection for high-school aged teens – with ample space for studying and constructive use of out-of-school time.

- New Teen Area furniture
- New Modular wall partitions
- Project meetings ongoing
- Fundraising efforts by the Library Foundation ongoing
- Start of construction: TBD
- Project Phase: Pre-Construction – Ordering of materials/staging
- Estimated Percentage Construction Complete as of June 2023: 0%
- Construction complete Summer 2023

Bazan Branch Library Landscape Improvements

Funds: \$21,990 (Deferred Maintenance Project) / **Location/District:** 2200 W Commerce, D-5 / **Library Project Manager:** Mark Loiselle / **Construction Contract:** Amstar Construction

Project Scope: Provide Additional landscaping improvements not included in original Deferred Maintenance Project Scope.

- Additional Irrigation system
- Landscape Beds w/ drought tolerant planting
- Project meetings ongoing
- Start of construction: TBD
- Project Phase: Pre-Construction – Contract negotiating
- Estimated Percentage Construction Complete as of June 2023: 0%
- Construction complete Summer 2023

Tobin Branch Library Monument Sign Improvements

Funds: \$21,500 (2021 Capital Project) / **Location/District:** 4134 Harry Wurzbach, D-10 / **Library Project Manager:** Mark Loiselle / **Construction Contract:** TBD

Project Scope: Provide landscape Improvements for better drainage; repair damaged Monument Sign

- Project meetings ongoing
- Start of construction: TBD
- Project Phase: Pre-Construction – funds procurement
- Estimated Percentage Construction Complete as of June 2023: 0%
- Construction complete Summer 2023