

## Contract Change Request



### Contract Change Request

#### General

Project Number: 23-01676	Project Name: V - Lockwood & Dignowity Parks
Record Number: CCR-0000010	Status: Commitment_Pending
Title: Lockwood Prefab Restroom	Contract #: 4600019649
Creator: CoSA Admin	Creation Date: 10/28/2021 02:03 PM (UTC-6)
Type Contract: Construction	Vendor Name: STRAIGHT LINE MANAGEMENT LLC
Agency: City	Change Category:
Special Contract: No	Proposal Record PRN-0000010 Number:
Contract Amount: \$2,769,350.00	Previous Contract \$81,978.61 Changes:
New Contract Value: \$2,851,328.61	Contract Change 2.96 Percentage:
Change to Contract \$0.00 Cost:	Change to Calendar 0 Days:

#### Description Of Change

Description of Change: This CCR is associated with the purchase, delivery, and installation of a prefabricated restroom unit otherwise known as a Portland Loo in Lockwood Park that will serve the basketball court, playground, and swing area. Due to lead time, the unit will be scheduled for installation after park construction for beneficial occupancy by the public is complete. The General Contractor will come back to the site to install once unit is delivered. Funds for this CCR are available through the project's Construction WBS Line 23-01676-05-02-01 GL 5201140.

Justification for Owner requested with construction contingency.  
Proposed Change:

#### Ordinance Information

Change Order Council \$0.00  
Threshold:

Ordinance Number:

Ordinance Date:

Fiscal Remarks:

Vendor Information

SAP Vendor No.: 0001042387 (REMIT #7030895)

Vendor Address 1: 1710 Douglas Drive N Suite 190

Vendor Address 2:

Vendor City: Golden Valley

Vendor State: MN

Vendor Zip Code: 55422

Vendor Phone 210-226-2107 Number:

Vendor Fax Number:



Task Details

From: CoSA Admin

Task Due 11/01/2021 Date:

Task Notes (0)

To: ERIC REYNA; IMELDA MOLINA; Task Status: In Progress Vertical Administrator

Cc:

Sent Prepare CCR For:

Workflow Progress

Step Name	Assignee	Company	Status	Action	Completion Date
Creation	CoSA Admin	CoSA	Completed	Submit for Preparation	10/28/2021 02:03 PM
Prepare CCR	ERIC REYNA	CoSA	Locked		
Prepare CCR	IMELDA MOLINA A	CoSA	In Progress		

0 Item(s)

No.	Spec No.	Item Description	UM	Unit Price	Quantity	Amount	PO No.	PO Line #

Total Amount \$0.00

---

Attachments (3)

Linked Records (0)

Linked Mail (0)