

November 6, 2024

Eric Salazar, P.E.  
City of San Antonio, Public Works Department  
100 W. Houston St., 15<sup>th</sup> Floor  
San Antonio, TX 78205

RE: Zarzamora St Overpass at UPRR/Frio City Rd - Fee Proposal Summary for Additional Service Requests (ASR)  
SEA Job No. 21-071C

Dear Mr. Salazar,

Below is a summary of the detailed professional service fee proposals submitted to the City of San Antonio for the S. Zarzamora Overpass Project in an amount not to exceed \$1,066,441.13.

ASR-7A: Scope includes additional effort for TCP, environmental coordination and additional project management/meetings caused by extended project schedule. \$192,093.40

ASR-7B: Scope includes additional design effort from 90% to 100% milestone. \$90,720.00

ASR-14: Scope includes additional project management and meetings caused by extended project schedule from August 2022 – July 2024. \$57,012.48.

ASR-15: Scope includes additional effort related to the redesign of the Haifa Market Gas Station to minimize the impact on the property. \$44,062.60

ASR-16: Scope includes additional effort required for construction and close out phases for work related to the aesthetic enhancements as voted on by the public. \$43,198.38

ASR-18: Scope includes additional effort related to the discovery of voids during the original geotechnical investigation. \$69,543.54

ASR-19A: Scope includes additional effort related to bridge beam erection, including coordination with contractor and CPSE tower transmission department, and TCP for beam erection. \$29,120.48

ASR-22: Scope includes electrical design for aesthetic lighting. \$98,478.20

ASR-23A: Scope includes additional effort related to tasks that were not included in the original contract including reallocated allowances, project management, drainage design impacts due to aesthetic design, coordination and design of ADA inlet grates, submission of drainage technical report to address UPRR comments outside of original scope, survey high voltage conductor, survey pinning to multiple tracts and utility coordination effort for COSA. \$169,535.59

ASR-23B: Scope includes additional effort related to tasks that were not included in the original contract including additional MAPOs, coordination and TCP for beam erection, reallocated allowances, update plans to 2024 TxDOT specifications, project management, revisions due to potential alignment changes, survey high voltage conductor, utility coordination effort for COSA, additional SAWS Water services, and additional CPS gas services. \$272,676.46

Sincerely,



Ernest Meche, P.E.